Redwood Fluid & Gas Measurement Services (RFGM)

650 N. Sam Houston Parkway E., Suite 209

Houston, Texas, 77060

June 5, 2002

Mr. Kim Mohajer Kam Controls Inc. 3939 Ann Arbor Drive Houston, Texas 77063

Dear Mr. Mohajer:

This is to confirm that Dan Comstock of SGS has acted as an independent third party in the proving, by water injection, of Kam Controls Inc. sampling systems located at marine discharge ports. These systems have passed all the requirements of API MPMS Chapter 8.2. Stream mixing on each of these systems was accomplished by means of Kam Controls Inc. in-line static mixers. SGS conducted these tests at the lowest average flow rates, densities and viscosities anticipated at each location. In addition, the sampler receiver mixing systems were tested and they passed all the requirements of API MPMS Chapter 8.3.

Sincerely yours:

Dan Comstock